

Jones & Stokes
MPWMD Water Supply Project
Proposed Schedule for Phases 2 and 3 CEQA Compliance

March 17, 2003

Phase 2 Tasks	Duration	Date Completed
Board approves scope, cost and alternatives		March 27, 2003
Contract modification signed, authorized to proceed	1 week	April 4, 2003
Task 2-1. Finalize project alternatives description	6 weeks	May 16, 2003
Task 2-2. Prepare Admin. Draft EIR		
Submit project description to MPWMD	1 week	May 23, 2003
Description approved by MPWMD staff	1 week	May 30, 2003
Submit Admin. Draft EIR to MPWMD	12 weeks	August 22, 2003
Receive MPWMD comments	2 weeks	Sept. 5, 2003
Task 2-3. Develop Draft EIR		
Submit "screen check" Draft EIR	2 weeks	Sept. 19, 2003
"Screen check" approved by MPWMD	1 week	Sept. 26, 2003
Draft EIR, NOA submitted to State Clear.	1 week	October 3, 2003
NOA posted, Draft EIR to agencies	1 week	October 10, 2003
Task 2-4. Attend Draft EIR hearings		Nov. 3-14, 2003
Public review period ends	45 days	Nov. 24, 2003
Phase 3 Tasks (cost and scope not yet developed)		
Develop scope and cost for Final EIR	1 week	Dec. 1, 2003
Board approves scope, cost for Final EIR	1 week	Dec. 8, 2003
Contract modification signed, authorized to proceed	1 week	Dec. 15, 2003
Task 3-1. Prepare Admin. Final EIR		
Submit Admin. Final EIR to MPWMD	4 weeks*	January 12, 2004
Receive MPWMD comments	2 weeks	January 26, 2004
Task 3-2. Develop Final EIR		
Submit "screen check" Final EIR	2 weeks	February 9, 2004
"Screen check approved by MPWMD	2 weeks	February 23, 2004
Final EIR submitted to public, agencies	1 week	March 1, 2004
Certify Final EIR, adopt findings, mitig plan	10 days	March 11, 2004
Take action on project		March 11, 2004

* assumes moderate number of comment letters received (30-50), with no new technical analysis required; Final EIR to include unmodified Draft EIR and response to comments document.

JSA email 3/20/03