




EXHIBIT 20-A

Santa Margarita Chemical Building Executive Schedule Baseline

| ID | Task Name | Start | Finish | 4th Quarter | | | 1st Quarter | | | 2nd Quarter | | | 3rd Quarter | | | 4th Quarter | |
|----|-------------------------|--------------|--------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|--|
| | | | | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | |
| 1 | Notice to Proceed | Tue 11/19/19 | Tue 11/19/19 | | | | | | | | | | | | | | |
| 2 | Mobilization | Wed 11/20/19 | Tue 11/26/19 | | | | | | | | | | | | | | |
| 3 | Procurement | Tue 11/19/19 | Mon 6/1/20 | | | | | | | | | | | | | | |
| 4 | Standard Items | Wed 11/20/19 | Mon 2/24/20 | | | | | | | | | | | | | | |
| 5 | Long Lead Time Items | Tue 11/19/19 | Mon 6/1/20 | | | | | | | | | | | | | | |
| 6 | Building | Wed 11/27/19 | Fri 7/10/20 | | | | | | | | | | | | | | |
| 11 | Exterior Pipe & Appurt. | Tue 2/25/20 | Mon 7/6/20 | | | | | | | | | | | | | | |
| 12 | Instr. & Electr. | Tue 5/26/20 | Wed 7/22/20 | | | | | | | | | | | | | | |
| 13 | Startup & Testing | Thu 7/23/20 | Mon 7/27/20 | | | | | | | | | | | | | | |

| | | | | | | |
|---|------|---|--------------|---|----------|---|
| Project: Executive Schedule Date: Wed 4/8/20 | Task |  | Task Summary |  | Critical |  |
| | | | | | | |