

EXHIBIT 8-A

Status Report on Major District Projects

Project	Date Authorized	Amount Authorized	Change Orders To Date	Total Expended To Date	Expected Completion
Rancho San Carlos Road Streambank Stabilization Project	7/16/18	\$632,000	No invoices	No invoices	Complete
Sleepy Hollow Steelhead Rearing Facility Intake Upgrade	7/16/18	\$2,000,000 ¹	No invoices	No invoices	5/31/19
ASR Backflush Basin Expansion	9/17/18	\$468,361	\$1,102 ²	No invoices	12/31/18
Los Padres Dam					
HDR Fish Passage Study	4/18/16	\$310,000	n/a	\$271,650	2/28/19
AECOM Los Padres Dam Alternatives	1/25/17	\$500,000	\$201,000 ³	\$462,670	6/30/20
CSUMB Bathymetric Survey	5/15/17	\$19,000	n/a	\$19,000	3/31/18
Carmel River Basin Model	Various	\$166,280	n/a	\$143,099	6/30/19
IFIM Study	Various	<u>\$318,500</u>	<u>n/a</u>	<u>\$297,018</u>	6/30/19
Total		\$1,313,780 ⁴	\$201,000	\$1,193,437	
Accela Database Implementation	11/13/17	\$725,000	n/a	\$504,160	2/28/19
New Phone System/Server Room Relocation	6/18/2018	\$60,000	n/a	\$0	3/31/19

Notes:

- 1: Primarily paid via \$1.8 million State Coastal Conservancy grant
- 2: Stormwater pollution prevention plan fees in grading permit
- 3: \$60,000 for additional core samples authorized by Board 3/20/17 and \$141,000 for additional work required by regulators approved 4/16/18
- 4: Approximately \$988,626 expected to be reimbursed by Cal-Am; \$549,645 has been reimbursed to date.