

EXHIBIT 19-A

**Monterey Peninsula Water Management District
Status on Measure J/Rule 19.8 Spending Phase II
For the Period March 2020**

	Contract	Date Authorized	Contract Amount	Prior Period Spending	Current Period Spending	Total Expended To Date	Spending Remaining	Project No.
1	Eminent Domain Legal Counsel	12/16/2019	\$ 225,000.00	\$ 1,648.50		\$ 1,648.50	\$ 223,351.50	PA00005-01
2	CEQA Work	12/16/2019	\$ 450,000.00	\$ -	\$ 25,985.00	\$ 25,985.00	\$ 424,015.00	PA00005-02
3	Appraisal Services	12/16/2019	\$ 200,000.00	\$ -	\$ 54,431.25	\$ 54,431.25	\$ 145,568.75	PA00005-03
4	Operations Plan	12/16/2019	\$ 145,000.00	\$ -		\$ -	\$ 145,000.00	PA00005-04
5	District Legal Counsel	12/16/2019	\$ 40,000.00	\$ 13,416.02		\$ 13,416.02	\$ 26,583.98	PA00005-05
6	MAI Appraiser	12/16/2019	\$ 35,000.00	\$ -		\$ -	\$ 35,000.00	PA00005-06
7	Jacobs Engineering	12/16/2019	\$ 87,000.00	\$ -		\$ -	\$ 87,000.00	PA00005-07
6	Contingency/Miscellaneous	12/16/2019	\$ 59,000.00	\$ -		\$ -	\$ 59,000.00	PA00005-20
	Total		\$ 1,241,000.00	\$ 15,064.52	\$ 80,416.25	\$ 95,480.77	\$ 1,145,519.23	