

EXHIBIT 18-D

**Aquifer Storage and Recovery Project EIR
Schedule**

Prepared by Jones & Stokes Associates, October 7, 2004

Tasks	Duration	Date Completed
Task 1. Initiate project	2 weeks	Nov 1, 2004 ¹
Task 2. Prepare project description and alternatives for Notice of Preparation (NOP)	5 weeks	Dec 6, 2004
Task 3. Prepare and circulate NOP	1 week	Dec 13, 2004 ²
Task 4. Public and agency scoping period	5 weeks	Jan 14, 2005
Task 5. Finalize project description and alternatives	3 weeks	Feb 7, 2005
Task 6. Prepare Administrative Draft EIR	8 weeks	Apr 4, 2005 ³
Task 7. Prepare Draft EIR	4 weeks	May 2, 2005 ⁴
Task 8. Public and agency review period	45 days	Jun 15, 2005
Task 9. Prepare Administrative Final EIR	5 weeks	Jul 20, 2005
Task 10. Prepare Final EIR	3 weeks	Aug 10, 2005 ⁴
Task 11. CEQA certification meetings	2 weeks	Aug 24, 2005
Task 12. Prepare notice of determination	1 week	Aug 31, 2005
Task 13. Attend Board meetings/workshops	Ongoing	Aug 2005

¹Assumes MPWMD Board approves initiating a contract amendment with Jones & Stokes on October 18, 2004.

²Assumes MPWMD will supply Jones & Stokes with a general description of the proposed project (including all well, pipeline and pump station improvements) by November 22, 2004; this description will be in a format appropriate for inclusion in the NOP.

³Assumes MPWMD staff will supply Jones & Stokes with electronic versions of the detailed project description within 1 week of initiating this task; and Carmel River hydrology, Seaside groundwater basin hydrology and Carmel River fisheries impact assessments, in a format compatible with Jones & Stokes standard CEQA format, within 6 weeks of initiating this task.

⁴Assumes MPWMD staff will provide comments on administrative draft documents within 2 weeks of submittal by Jones & Stokes.